

PARTIAL PAYMENT ESTIMATE  
Number 4

Contract # C-2009-03

Name of Contractor:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120	Remit to:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120
---------------------	--	-----------	--

Name of Owner: Central Utah Water Conservancy District  
355 W. University Pkwy  
Orem, UT 84058

Date of Completion:	Amount of Contract:	Dates of Estimate:
Original: 30-Nov-2010	Original: \$ 13,925,000.00	From: 1-Sep-2009
Revised: 30-Nov-2010	Revised: \$ 13,925,000.00	To: 25-Sep-2009

Description of Job: **Spanish Fork Canyon Pipeline - Reach 3**

Amount	This Period	Total To Date
Amount Earned	\$ 490,909.00	\$ 3,902,862.39
Amount Retained (5%)	\$ 24,545.45	\$ 45,710.15
Previous Payments	*****	\$ 3,390,788.69
Amount Due	\$ 466,363.55	\$ 466,363.55

Days Used 102 of 532 Calendar Days Percent Time Used 19.2%  
Days Remaining 431 Calendar Days Estimated Percentage of Job Completed: 28.0%

Contractor's Construction Progress IS on schedule

Submitted by Contractor


Neal Layne 9/24/09  
Neal Layne, Project Manager Date  
Ames Construction, Inc

Recommended for Payment by:

Kent Kofford 9/24/09  
Kent Kofford, P.E., Resident Engineer Date  
U.S. Bureau of Reclamation

Approved for Payment by:

H. Lee Wimmer 9-24-09  
H. Lee Wimmer, P.E., CUPCA Construction Manager Date  
Central Utah Water Conservancy District



FileCode: 1.B.02.209.T0.448