

PARTIAL PAYMENT ESTIMATE
Number 5

Contract # C-2009-03

| | | | |
|---------------------|--|-----------|--|
| Name of Contractor: | Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120 | Remit to: | Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120 |
|---------------------|--|-----------|--|

Name of Owner: Central Utah Water Conservancy District
355 W. University Pkwy
Orem, UT 84058

| | | |
|-----------------------|----------------------------|--------------------|
| Date of Completion: | Amount of Contract: | Dates of Estimate: |
| Original: 30-Nov-2010 | Original: \$ 13,925,000.00 | From: 26-Sep-2009 |
| Revised: 30-Nov-2010 | Revised: \$ 13,925,000.00 | To: 2-Nov-2009 |

Description of Job: *Spanish Fork Canyon Pipeline - Reach 3*

| Amount | This Period | Total To Date |
|----------------------|---------------|-----------------|
| Amount Earned | \$ 378,170.00 | \$ 4,281,032.39 |
| Amount Retained (5%) | \$ 18,908.50 | \$ 64,618.65 |
| Previous Payments | ***** | \$ 3,857,152.24 |
| Amount Due | \$ 359,261.50 | \$ 359,261.50 |

Days Used 140 of 532 Calendar Days Percent Time Used 26.3%
Days Remaining 393 Calendar Days Estimated Percentage of Job Completed: 30.7%

Contractor's Construction Progress IS on schedule

Submitted by Contractor


Neal Layne 11/9/09

Neal Layne, Project Manager Date
Ames Construction, Inc

Recommended for Payment by:

Kent Kofford 11/2/09

Kent Kofford, P.E., Resident Engineer Date
U.S. Bureau of Reclamation



Approved for Payment by:

H. Lee Wimmer 11-2-09

H. Lee Wimmer, P.E., CUPCA Construction Manager Date
Central Utah Water Conservancy District

FileCode: I.B.02.209.T0.448