

12-7-09

PARTIAL PAYMENT ESTIMATE

Number 6

Contract # C-2009-03

Name of Contractor:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120	Remit to:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120
---------------------	--	-----------	--

Name of Owner: Central Utah Water Conservancy District  
355 W. University Pkwy  
Orem, UT 84058

Date of Completion:	Amount of Contract:	Dates of Estimate:
Original: 30-Nov-2010	Original: \$ 13,925,000.00	From: 3-Nov-2009
Revised: 30-Nov-2010	Revised: \$ 13,925,000.00	To: 4-Dec-2009

Description of Job:	<i>Spanish Fork Canyon Pipeline - Reach 3</i>	
Amount	This Period	Total To Date
Amount Earned	\$ 770,500.58	\$ 5,051,532.97
Amount Retained (5%)	\$ (64,618.65)	\$ -
Previous Payments	*****	\$ 4,216,413.74
Amount Due	\$ 835,119.23	\$ 835,119.23
Days Used	172 of 532 Calendar Days	Percent Time Used 32.3%
Days Remaining	361 Calendar Days	Estimated Percentage of Job Completed: 36.3%


Contractor's Construction Progress IS on schedule

Submitted by Contractor

*Neal Layne* 12/4/09  
Neal Layne, Project Manager Date  
Ames Construction, Inc

Recommended for Payment by:

*Kent Kofford* 12/4/09  
Kent Kofford, P.E., Resident Engineer Date  
U.S. Bureau of Reclamation



Approved for Payment by:

*H. Lee Wimmer* 12-7-09  
H. Lee Wimmer, P.E., CUPCA Construction Manager Date  
Central Utah Water Conservancy District

FileCode: I.B.02.209.T0.448