

PARTIAL PAYMENT ESTIMATE
Number 7

Contract # C-2009-03

Name of Contractor:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120	Remit to:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120
---------------------	--	-----------	--

Name of Owner: Central Utah Water Conservancy District
355 W. University Pkwy
Orem, UT 84058

Date of Completion:	Amount of Contract:	Dates of Estimate:
Original: 30-Nov-2010	Original: \$ 13,925,000.00	From: 5-Dec-2009
Revised: 30-Nov-2010	Revised: \$ 13,925,000.00	To: 18-Dec-2009

Description of Job:	<i>Spanish Fork Canyon Pipeline - Reach 3</i>	
Amount	This Period	Total To Date
Amount Earned	\$ 940,745.60	\$ 5,992,278.57
Amount Retained (5%)	\$ -	\$ -
Previous Payments	*****	\$ 5,051,532.97
Amount Due	\$ 940,745.60	\$ 940,745.60
Days Used	186 of 532 Calendar Days	Percent Time Ust 35.0%
Days Remaining	347 Calendar Days	Estimated Percentage of Job Completed: 43.0%

Contractor's Construction Progress IS on schedule

Submitted by Contractor

Neal Layng 12/18/09
Neal Layng, Project Manager Date
Ames Construction, Inc

Recommended for Payment by:

Kent Kofford 12/18/09
Kent Kofford, P.E., Resident Engineer Date
U.S. Bureau of Reclamation

Approved for Payment by:

H. Lee Wimmer 12-18-09
H. Lee Wimmer, P.E., CUPCA Construction Manager Date
Central Utah Water Conservancy District

CUPCA 02209	
CERTIFIED CORRECT	
<u>MMA</u>	12-22-09
PROJECT MANAGER	DATE
<u>UTB</u>	12-22-09
CONTRACT CONTROL	DATE
<u>UTB, Lee Wimmer</u>	12-22-09
PROGRAM MANAGER	DATE

FileCode: 1.B.02.209.T0.448