

PARTIAL PAYMENT ESTIMATE
 Number 10

Contract # C-2009-03

Name of Contractor:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120	Remit to:	Ames Construction, Inc 3737 West 2100 South West Valley City, UT 84120
---------------------	--	-----------	--


Name of Owner: Central Utah Water Conservancy District
 355 W. University Pkwy
 Orem, UT 84058


Date of Completion:	Amount of Contract:	Dates of Estimate:
Original: 30-Nov-2010	Original: \$ 13,925,000.00	From: 24-Jan-2010
Revised: 30-Nov-2010	Revised: \$ 14,259,238.17	To: 19-Feb-2010

Description of Job:	<i>Spanish Fork Canyon Pipeline - Reach 3</i>	
Amount	This Period	Total To Date
Amount Earned	\$ 1,486,488.18	\$ 9,294,389.19
Amount Retained (5%)	\$ -	\$ -
Previous Payments	*****	\$ 7,807,901.01
Amount Due	\$ 1,486,488.18	\$ 1,486,488.18


Days Used 249 of 532 Calendar Days Percent Time Used 46.8%
 Days Remaining 284 Calendar Days Estimated Percentage of Job Completed: 65.2%

Contractor's Construction Progress IS on schedule

Submitted by Contractor

 Neal Layne, Project Manager Date 2/22/10
 Ames Construction, Inc

Recommended for Payment by:

 Kent Kofford, P.E., Resident Engineer Date 2/22/10
 U.S. Bureau of Reclamation

02209
AMB by SW 2-22-10
SW 2-22-10
SW, See Wimmer 2-22-10

Approved for Payment by:

 H. Lee Wimmer, P.E., CUPCA Construction Manager Date 2-22-10
 Central Utah Water Conservancy District

FileCode: 1.B.02.209.T0.448