

PARTIAL PAYMENT ESTIMATE  
Number 1

Contract # C-2009-05

Name of Contractor:	COP Construction 840 North 700 West North Salt Lake, UT 84054	Remit to:	COP Construction 840 North 700 West North Salt Lake, UT 84054
---------------------	---	-----------	---


Name of Owner: Central Utah Water Conservancy District  
355 W. University Pkwy  
Orem, UT 84058

Date of Completion:	Amount of Contract:	Dates of Estimate:
Original: 30-Nov-2010	Original: \$ 28,510,000.00	From: 11-Sep-2009
Revised: 30-Nov-2010	Revised: \$ 28,510,000.00	To: 9-Oct-2009


Description of Job:	<i>Spanish Fork Provo Reservoir Canal Pipeline-Springville Reach</i>	
Amount	This Period	Total To Date
Amount Earned	\$ 7,196,789.00	\$ 7,196,789.00
Amount Retained (5%)	\$ 16,375.00	\$ 16,375.00
Previous Payments	*****	\$ -
Amount Due	\$ 7,180,414.00	\$ 7,180,414.00
Days Used	29 of 445 Calendar Days	Percent Time Used: 6.5%
Days Remaining	417 Calendar Days	Estimated Percentage of Job Completed: 25.2%

Contractor's Construction Progress IS on schedule


Submitted by Contractor


  
Rick Warner, Project Manager Date  
COP Construction

Recommended for Payment by:

  
Kent Kofford, P.E., Resident Engineer Date  
U.S. Bureau of Reclamation

Approved for Payment by:

  
H. Lee Wimmer, P.E., CUPCA Construction Manager Date  
Central Utah Water Conservancy District



FileCode: 1.B.02.213.T0.448